

# BADLANDS COMMUNITY FACILITY

## **Badlands Community Facility Update (May 2011)**

### **CONSTRUCTION UPDATE**

- Administration toured the site on May 17<sup>th</sup>
- 50% of the second level has been poured
- The other part of the facility is a 4-6 weeks behind.
- Substantial completion date is September 15<sup>th</sup>. This date provides the Town the necessary time to move in furniture and other items.
- The site work tender closes on May 25<sup>th</sup> and will be awarded shortly thereafter.

### **Review of Facility Needs / Inventory**

- Currently assessing what fitness equipment is needed.
- A Request for proposals (RFP) will be going out in June for fitness equipment
- There will be an RFP for the food and drink kiosk in June
- Interviews are being conducted for the Business Manager. The new manager will be hired when a suitable candidate is found.
- Badlands Animation is currently working on a time laps video for the Badlands Community Facility.